

## **Decker Island Phase II Progress Report**

### **November 3, 2003**

#### Construction Activities

##### *Decker Island*

- Contractor continues to shave off the top few feet on Decker Island and transport the material to Bradford. Contractor has begun to mix wet and dry material by using an excavator to dig down to the wet material.

##### *Bradford Island*

- Contractor has off-loaded approximately 55,000 tons (39,000 cy) of material on Bradford Island.
- Contractor continues to off-load one barge a day. Beginning next week, the contractor will have to truck material from the off-loading point on Bradford.
- Contractor has completed placing material at the levee toe from approximately Sta. 125+00 to 158+00.

##### *Jersey Island*

- No construction activities planned until mid November.
- Stillwater Sciences has found a burrowing owl at Sta. 140+00 and will be performing additional surveys to determine if any additional owls are present. One-way doors are going to be installed on the burrows this week; burrows will be collapsed once the one-way doors are removed. Stillwater to consult with DFG on findings and any additional mitigation requirements.

##### *Van Sickle Island*

- No construction activities planned until spring 2004.



Completed toe berm at Sta. 148+00; Bradford Island.



Looking west at completed toe berm at Sta. 148+00; Bradford Island.