

Decker Island Phase II Progress Report

November 18, 2003

Construction Activities

Decker Island

- Contractor continues to shave off the top layers on Decker Island and transport the material to Bradford. The top 8-10 feet have been excavated to date.
- MBK is scheduled to perform a survey on Decker to determine the quantity of fill material excavated to date.

Bradford Island

- Contractor anticipates finishing placing fill material on Bradford on Wednesday, November 19.
- Contractor has completed placing material at the levee toe from approximately Sta. 112+00 to 158+00 and Sta. 71+00 to 88+00.

Jersey Island

- Contractor has begun mobilizing equipment to Jersey Island.
- Contractor has completed clearing and grubbing between Sta. 290+00 to 328+00.
- Contractor should begin placing fill material between Sta. 290+00 and 328+00 by the end of the week.

Van Sickle Island

- No construction activities planned until spring 2004.



Looking east at completed toe berm at Sta. 140+00; Bradford Island.



Looking east at completed toe berm at Sta. 120+00; Bradford Island.



Looking east from southwest corner of DFG property.



Looking south from the Horseshoe Bend Breach.

RD 1607, Site Review, Decker Island – 11/17/2003

Photographer - Don Trieu

MBK 
ENGINEERS



Looking north from southeast corner of DFG property.

RD 1607, Site Review, Decker Island – 11/17/2003

Photographer - Don Trieu

MBK 
ENGINEERS