

Decker Island Phase II Progress Report

October 22, 2003

Construction Activities

Decker Island

- The top few feet of Decker Island is being excavated and transported to Bradford. Contractor is adding water to the material at Bradford to aid in compaction.
- Contractor is able to load material onto barge in approximately 5-6 hours.
- The material barge has a draft of approximately 12 feet thus is limited to high tides to push the barge to the Bradford via Three Mile Slough.

Bradford Island

- Contractor has off-loaded 5 barges to date. Each barge has a capacity of approximately 3000 cy of material.
- Contractor has completed placing material at the levee toe from approximately Sta. 152+00 to 158+00.
- Contractor is able to off-load material in approximately 8 hours.
- Contractor continues to ramp up off-loading operations. At present, the contractor is off loading one barge a day. Contractor anticipates ramping up operations to off load two barges every other day

Jersey Island

- No construction activities planned until mid November.

Van Sickle Island

- No construction activities planned until spring 2004.