



Transfer points for conveyor on spud barge and levee.



Spud barge and material barge w/ excavator mounted on rails.



Small bobcat pushing the last bit of material.



Excavator on material barge loading material to hopper.



Completed toe berm placement at Sta. 152+00.



Material being pushed into place at toe of levee.



Levee conveyor off loading material to toe of levee; water added simultaneously.